



2021 CAPITAL INVESTMENT PROGRAM

STATUS REPORT

As of the Week of: May 30, 2021

**1) Wadsworth Boulevard Widening , 36th to 48th Avenue - Phase I Construction
[Project #M-01 -15]**

Projected Schedule:

Plans Available : 4/14/2021
Bid Opening : 6/17/2021
Bid Award: 8/9/2021
Start: 9/1/2021
Completion: June 2023

Project Location: Wadsworth Boulevard, I-70 to 39th Avenue

Project Status: The project is in the bidding stage.

**2) Neighborhood Traffic Management Program
[Project # T-01-21 NTMP]**

Projected Schedule: Plans Available: Spring 2021
Bid Opening: Spring 2021
Council Apprv'l: June 2021
Start: June 2021
Completion: September 2021

Project Location: Citywide by eligible streets: TBA

Project Status: Design is in progress for petitioned street(s).

**3) 2021 Concrete Rehab - ADA Improvements
[Project S-PM-03- 21ADA]**

Projected Schedule:

Plans Available: February 2021
Bid Opening: March 2021
Bid Award: March 2021
Start: May 17, 2021
Completion: July 21, 2021

Project area: Corner ramps upgrade for full compliance with the ADA guidelines on selected streets by priority throughout the City.

Project Status: Project pre-construction meeting was held on May 5, 2021.

**4) 2021 Asphalt Overlay
[Project S-PM-01-21]**

2021 CAPITAL INVESTMENT PROGRAM
For The Week of: May 30, 2021

Projected Schedule:

Plans Available: N/A
Renewal Apprv 'l: May 2021
Start: July 2021
Completion: September 2021

Project area: Selected local streets throughout the City by condition rating
Street Painting, arterial and collector streets by priority

Project Status: Project is in the process of contract renewal for 2021.

5) 2021 Crack Seal Program
[Project #S-PM-0 2-21]

Projected Schedule:

Plans Available: N/A
Renewal Apprv 'l: February 2021
Start: March 2021
Completion: March 2021

Project area: Crack seal to be performed on selected streets by priority throughout the City.

Project Status: Project is complete.